

Byggerapport – nr2, Rwanda – HUS 3

Først en uke med 30 lokale arbeidere som planerte ut tomta og gravde grøfter for ringmuren.



Deretter en uke med støping av ringmuren og fundamentene for bæring av tak.





Da er det tid for stilas-bygging og muring av vegg, fortsatt med mange lokale arbeidere og hjelpere.





Da er ganske mye alt gjort fra anleggsstart 11/3 til siste bilde (1/4)

Vedlegg – Rapport fra utbygger til Hope for Life

Sunday, 31st March 2019

WEEKLY REPORT FROM 25th TO 31st March 2019

From: CONSTRUCTOR

To : LEGAL REPRESENTATIVE OF HOPE FOR LIFE ASSOCIATION

are very happy to report to you the progress of the Third house (similar to the 2 previous) at Ruramira, in Kayonza District.

As you know, by your regularly visit! We started wall elevation step by local made burnt bricks similarly for the other two previous houses.

The masonry is started after putting the dam proof membrane/roofing, So, our walls are now at 1.5m of height.

We also have/supplied the all required materials for the frame work and scarf fording. Even currently we are in the periodic humidification as provided towards the wall's strengths. The local people are smiling because this house gave them the opportunities to get money for resolving their daily issues.

A bad news we had in this week is about the climate change where we had a very heavy rain season within 3 days a week its why our ways to reach the site was not accessible for supplying the other needed construction materials.(bricks and steels...)

For the next week:

From tomorrow early the morning we continue the burnt bricks walling phase.

The following (annexed) pictures can help you; for:

Wall elevation, frame work and scarf fording material and some other material supply, Labor,...

Dear Madam, Again; Thank you for your good payment progress!

Be blessed.

RWUBAKA, P. Claver

Constructor

-End-